

Project Schedule & Delay Impact Report

Hyperscale Data Centre Phase II — Week 28 Status

Executive Summary

This report covers the Week 28 schedule review for the Hyperscale Data Centre Phase II EPC project. A critical delay has been identified on the UPS Unit A delivery from Vendor Schneider Electric, impacting the commissioning start date by 14 days. The delay originates from manufacturing quality hold at the OEM factory in Germany, with revised dispatch expected on Aug 10, 2026.

The critical path tasks — UPS installation, electrical integration, and commissioning readiness — are all directly affected. Project completion has shifted from Sep 15, 2026 to Sep 29, 2026 unless mitigation actions are executed this week.

Delayed Item Details

Delayed Item: UPS Unit A (800kVA Schneider Electric Galaxy VM)
Planned Delivery Date: Jul 25, 2026
Revised Actual Date: Aug 10, 2026
Slip Days: 14 days
Expected Impact: Commissioning start delayed by 2 weeks — project completion moves to Sep 29, 2026
Root Cause: Manufacturing quality hold — insulation testing failure at OEM factory, Germany
Responsible Vendor: Schneider Electric — Purchase Order PO-2026-0441

Critical Path Analysis

The following tasks sit on the critical path and are directly impacted by the UPS delivery delay:

- Task C: UPS Unit A Delivery | Jul 25 !' Aug 10 | Slip: 14-day slip | Status: DELAYED
- Task D: UPS Installation & Cabling | Aug 01 !' Aug 15 | Slip: 14-day slip | Status: AT RISK
- Task E: Electrical Integration & Testing | Aug 08 !' Aug 22 | Slip: 14-day slip | Status: AT RISK
- Task F: Commissioning Readiness Sign-off | Aug 15 !' Aug 29 | Slip: 14-day slip | Status: AT RISK
- Task G: Final Handover & HAT | Aug 20 !' Sep 03 | Slip: 14-day slip | Status: AT RISK

Non-Critical Tasks (Float Available)

- Task H: Internal fit-out and raised floor works — 6 days float, currently on programme.
- Task A: Design freeze — complete, no impact.
- Task B: Long-lead procurement (Transformer, Switchgear) — 2-day float remaining.

Mitigation Actions Required

- Procurement to escalate to Schneider Electric VP-level by Jul 22, 2026 for expedited dispatch.
- Construction to pre-mobilise UPS installation crew for standby from Aug 08, 2026.
- Commissioning team to revise IST schedule and notify client of revised handover date.
- Consider parallel activities — begin Switchgear and BMS integration ahead of UPS arrival.

Schedule Summary Table

Overall Project Duration (baseline): 120 days
Current Projected Duration: 134 days (+14 days)
Schedule Adherence: 68% (down from 82% last week)
Budget Impact: Expediting costs estimated at \$45,000 additional
Revised Completion Date: Sep 29, 2026
Original Completion Date: Sep 15, 2026
Report Prepared By: Project Controls — Ahmad Al-Rashidi, PMP
Report Date: Jul 21, 2026