

Integrated System Test (IST) Commissioning Checklist

Hyperscale Data Centre Phase II — Temporary Power & Critical Systems

Commissioning Scope & Status

This IST checklist covers all critical systems required for Temporary Power Energization, Switchgear Functional Testing, BMS Integration, and Fire Alarm Interface Verification. The checklist has been cross-referenced against the open punch list and pre-commissioning inspection records as of Jul 21, 2026.

Overall Commissioning Readiness: AT RISK — 3 of 5 test packages blocked by open punch list items.

Test Package 1: Temporary Power Energization

Test ID: IST-001
Expected Status: Ready for test
Current Status: BLOCKED — Likely Fail
Open Punch List Item: UPS Unit A delivery delayed to Aug 10, 2026 — temporary power bus cannot be energised without UPS in place
Responsible Party: Procurement + Electrical Contractor (Al Fara'a)
Prerequisite: UPS delivery, installation, and pre-commissioning check must complete first
Recommended Action: Reschedule IST-001 to no earlier than Aug 17, 2026

Test Package 2: Switchgear Functional Test

Test ID: IST-002
Expected Status: Ready for test
Current Status: BLOCKED — Likely Fail
Open Punch List Item: Incomplete installation in MV panel room — Bus coupler CB3 not yet landed, 3 cable terminations outstanding (ref: Punch List PL-0047)
Responsible Party: Electrical Contractor (Al Fara'a)
Recommended Action: Close PL-0047 by Aug 01, 2026 to unlock test

Test Package 3: BMS Integration Test

Test ID: IST-003
Expected Status: Ready for test
Current Status: AT RISK — Watch
Open Punch List Item: Pending I/O tag verification for 47 BMS points — Honeywell contractor has submitted revised schedule for completion by Aug 05, 2026
Responsible Party: BMS Contractor (Honeywell)
Recommended Action: Confirm I/O tag completion by Aug 05 and re-test signal mapping before IST-003

Test Package 4: Fire Alarm Interface Check

Test ID: IST-004
Expected Status: Ready for test
Current Status: PASS — Ready to proceed
Open Punch List Item: No open punch list items. Pre-commissioning record signed off Jul 18, 2026
Responsible Party: Fire Systems Contractor (Gunnebo)
Recommended Action: Proceed with IST-004 — schedule for Aug 03, 2026

Test Package 5: CRAC Unit Cooling Verification

Test ID: IST-005
Expected Status: Ready for test
Current Status: WATCH — Minor risk
Open Punch List Item: CRAC Unit #3 refrigerant top-up outstanding — scheduled for Jul 25, 2026
Responsible Party: Mechanical Contractor (Petrofac MEP)
Recommended Action: Confirm refrigerant works complete before scheduling IST-005

Commissioning Summary

Total Test Packages: 5
Ready to Proceed: 1 (IST-004)
At Risk: 2 (IST-003, IST-005)

Likely to Fail / Blocked: 2 (IST-001, IST-002)
Revised IST Start Date: Aug 17, 2026 (subject to UPS delivery)
Commissioning Manager: Priya Nair, CEng
Report Date: Jul 21, 2026