

Long-Lead Equipment Shipment & Tracking Log

Hyperscale Data Centre Phase II — Week 28 Logistics Report

Logistics Overview

This tracking log covers all long-lead equipment shipments for the data centre EPC project. Four major equipment packages are currently in transit or at various delivery stages. One item (UPS Unit A) is classified as DELAYED with confirmed 14-day slip. All other items are tracking within acceptable tolerance bands as of Jul 21, 2026.

Equipment 1: UPS Unit A (800kVA)

Equipment: UPS Unit A — Schneider Electric Galaxy VM 800kVA
Purchase Order: PO-2026-0441
Current Location: Jebel Ali Port, Dubai — Customs clearance hold
Delivery Stage: In transit — customs clearance
Status: DELAYED
Planned Delivery Date: Jul 25, 2026
Revised Delivery Date: Aug 10, 2026
Delay Reason: Manufacturing quality hold at OEM factory (Germany) — insulation test failure now resolved. Vessel departed Hamburg Jul 12. Customs release expected Aug 08.
Risk to Schedule: CRITICAL — 14-day slip propagates to commissioning start
Action Required: Procurement to expedite customs clearance agent and confirm priority delivery to site

Equipment 2: 33kV Power Transformer

Equipment: 33kV/11kV Transformer — ABB ONAN 5MVA
Purchase Order: PO-2026-0388
Current Location: Factory yard — ABB Zurich, Switzerland
Delivery Stage: At dispatch hub — awaiting truck loading
Status: AT RISK
Planned Delivery Date: Jul 28, 2026
Latest Expected Delivery: Aug 01, 2026
Delay Reason: Haulage contractor truck availability — 3-day delay at dispatch hub. Air freight option being evaluated.
Risk to Schedule: HIGH — 2-day float on Task B, any further slip enters critical path

Equipment 3: Precision Cooling CRAC Units

Equipment: CRAC Units x4 — Schneider Electric InRow RD 30kW
Purchase Order: PO-2026-0412
Current Location: Local warehouse — Jebel Ali Free Zone, Dubai
Delivery Stage: On site — pre-commissioning in progress
Status: ON TRACK
Actual Delivery Date: Jul 15, 2026 (3 days ahead of plan)
Note: All 4 units delivered and positioned. Pre-commissioning started Jul 18. Refrigerant top-up for CRAC #3 scheduled Jul 25.

Equipment 4: MV Switchgear Panel

Equipment: MV Switchgear — Siemens NXPLUS C 12kV, 8 panels
Purchase Order: PO-2026-0356
Current Location: OEM plant — Siemens Regensburg, Germany
Delivery Stage: Customs clearance — Rotterdam port
Status: WATCH
Planned Delivery Date: Aug 05, 2026
Note: Customs documentation complete. Vessel ETD Rotterdam Jul 24. Monitor weekly.
Risk: Low — 5-day float. Escalate if customs delay exceeds 2 days.

Logistics Summary

Total Shipments Tracked: 4 major equipment packages
On Track: 1 (CRAC Units — delivered)
At Risk / Watch: 2 (Transformer, Switchgear)

Delayed: 1 (UPS Unit A — CRITICAL)
Logistics Coordinator: Fatima Al-Hassan, CILT
Report Date: Jul 21, 2026