

Project Risk Register — Week 28

Hyperscale Data Centre Phase II EPC — Risk & Opportunity Management

Risk Register Summary

This risk register captures all active risks as of the Week 28 review. Total active risks: 6. Of these, 2 are rated Critical (requiring immediate action), 2 are High, 1 is Medium, and 1 is Low. The two critical risks are directly linked to the UPS delivery delay and commissioning readiness. Budget contingency consumption is tracking at 38% of the allocated \$2.1M risk contingency.

Risk 1 — CRITICAL: UPS Delivery Delay

Risk ID: RSK-001

Risk Description: UPS Unit A (Schneider Electric 800kVA) delivery delayed by 14 days due to manufacturing quality hold

Priority: CRITICAL

Probability: HIGH — Delay is confirmed, vessel has departed

Impact: 14-day slip on critical path, commissioning delayed, handover to client moved to Sep 29, 2026

Affected Milestone: UPS Installation !' Electrical Integration !' Commissioning Start !' Final Handover

Owner: Procurement — Fatima Al-Hassan

Recommendation: 1) Expedite customs clearance at Jebel Ali Port. 2) Pre-mobilise installation crew. 3) Notify client and update programme. 4) Claim extension of time under contract Clause 14.3.

Risk 2 — CRITICAL: Commissioning Test Failure

Risk ID: RSK-002

Risk Description: IST cannot proceed as scheduled — 2 of 5 test packages blocked by open punch list items and UPS delay

Priority: CRITICAL

Probability: HIGH — Confirmed blocked based on current programme

Impact: IST delay cascades to HAT, client acceptance, and go-live date for cloud tenant (Google Cloud, Phase 1 racks)

Affected Milestone: IST Completion, Final Handover, Client Acceptance

Owner: Commissioning — Priya Nair

Recommendation: Revise commissioning sequence — start with IST-004 (Fire Alarm, ready to go) and IST-003 (BMS, minimal risk). Issue revised IST programme to client by Jul 25, 2026.

Risk 3 — HIGH: Transformer Dispatch Delay

Risk ID: RSK-003

Risk Description: 33kV Transformer haulage delay at ABB Zurich factory — 3-day truck availability issue

Priority: HIGH

Probability: MEDIUM — 3-day delay confirmed, air freight being evaluated

Impact: Task B float (2 days) will be consumed. Any further delay enters the critical path

Affected Milestone: Long-Lead Procurement Completion

Owner: Procurement — Ahmad Al-Rashidi

Recommendation: Approve air freight option for transformer (cost: ~\$18,000) if truck not confirmed by Jul 24, 2026.

Risk 4 — HIGH: Subcontractor Resource Gap

Risk ID: RSK-004

Risk Description: Electrical subcontractor (Al Fara'a) reporting 15% labour shortage on site due to competing project demands

Priority: HIGH

Probability: MEDIUM

Impact: Switchgear installation and cable terminations may fall behind, blocking IST-002

Affected Milestone: Switchgear Functional Test, Commissioning Readiness

Owner: Construction — Rajan Mehta

Recommendation: Review subcontractor resource plan by Jul 23. Mobilise second crew from Al Fara'a Sharjah depot if needed.

Risk 5 — MEDIUM: BMS I/O Tag Delay

Risk ID: RSK-005
Risk Description: 47 BMS I/O tags pending verification — Honeywell contractor submitted revised completion date of Aug 05, 2026
Priority: MEDIUM
Probability: LOW — Contractor confident of Aug 05 delivery
Impact: IST-003 (BMS Integration) may be delayed if tags not complete
Affected Milestone: BMS Integration Test (IST-003)
Owner: BMS — Honeywell
Recommendation: Weekly check-in with Honeywell BMS lead. Confirm tag list completion by Jul 30.

Risk 6 — LOW: MV Switchgear Customs

Risk ID: RSK-006
Risk Description: Siemens MV Switchgear at Rotterdam port for customs clearance — low risk but monitor
Priority: LOW
Probability: LOW
Impact: 5-day float available on Task B — manageable unless port delay exceeds 3 days
Affected Milestone: MV Switchgear Installation
Owner: Logistics — Fatima Al-Hassan
Recommendation: Monitor weekly. Escalate if customs confirmation not received by Jul 26, 2026.

Risk Register Summary Table

Total Active Risks: 6
Critical: 2 (RSK-001, RSK-002)
High: 2 (RSK-003, RSK-004)
Medium: 1 (RSK-005)
Low: 1 (RSK-006)
Budget Contingency Used: \$798,000 of \$2,100,000 (38%)
Risk Register Owner: Ahmad Al-Rashidi, PMP — Project Controls Manager
Next Review: Jul 28, 2026 — Week 29 PMT Meeting
Report Date: Jul 21, 2026