

Equipment Specification Sheet — UPS & Power Systems

Hyperscale Data Centre Phase II — Vendor Submittal Review

Document Purpose

This submittal covers the technical specification and vendor compliance review for the Uninterruptible Power Supply (UPS) systems specified for the Hyperscale Data Centre Phase II project. The document includes spec compliance check against the Engineer of Record (EOR) specification Clause 16.4.

UPS Unit A — Primary Specification

Manufacturer: Schneider Electric
Model: Galaxy VM 800kVA 3-phase Online Double Conversion
Rated Power: 800 kVA / 720 kW at 0.9 power factor
Input Voltage: 380V / 400V / 415V (±10%) 3-phase
Output Voltage: 400V ±1% 3-phase
Efficiency: 97.0% at full load (ECO mode: 99.0%)
Battery Runtime: 10 minutes at full load (2N configuration)
Battery Type: VRLA AGM sealed lead-acid, 10-year design life
Compliance: IEC 62040-1, IEC 62040-3 Class VFI-SS-111 — COMPLIANT
EOR Spec Reference: Clause 16.4.2 — Online double conversion, min 800kVA, Class VFI
Submittal Status: APPROVED with comments — Rev 3 accepted Jul 05, 2026

Spec Compliance Checklist

Online double-conversion topology | Spec: Required | Provided: Galaxy VM — VFI-SS-111 | PASS
Min 800kVA capacity | Spec: 800 kVA min | Provided: 800 kVA | PASS
Input power factor "e 0.99 | Spec: "e 0.99 | Provided: 0.99 at full load | PASS
Efficiency "e 96% at full load | Spec: "e 96% | Provided: 97.0% | PASS
Output voltage regulation ±1% | Spec: ±1% | Provided: ±1% | PASS
SNMP monitoring card | Spec: Required | Provided: Included (EcoStruxure) | PASS
Battery runtime 10 min at 100% | Spec: "e 10 min | Provided: 10 min (2N) | PASS
IP rating for battery cabinet | Spec: IP20 min | Provided: IP20 | PASS
SEISMIC zone 1 rated | Spec: Required | Provided: Zone 1 certified | PASS
Footprint "d 1200mm x 800mm | Spec: "d 1200x800mm | Provided: 1105mm x 765mm | PASS

Risk Items Identified in Submittal Review

RISK 1 — Lead time: OEM confirms 18-week lead time from order (Feb 15, 2026). Original schedule assumed 16 weeks. 2-week risk now confirmed as 14-day delay (see Schedule Report).
RISK 2 — Battery compatibility: Ensure battery strings are compatible with existing DCIM monitoring system (Nlyte Software). Vendor to provide BACnet/Modbus mapping document by Aug 01, 2026.
RISK 3 — Weight distribution: UPS unit weight 3,200kg — structural engineer to confirm raised floor loading capacity in Room DC-02 before installation.

PDU & Distribution Board Specification

PDU Manufacturer: Raritan
PDU Model: PX3-5190R 3-phase 60A per phase
Quantity: 48 units per data hall (2 per rack aisle)
Outlet Configuration: 12x C13, 6x C19 per PDU
Monitoring: Per-outlet power monitoring, SNMP v3 — COMPLIANT
Submittal Status: APPROVED — Rev 1 accepted Jun 28, 2026

Document Control

Prepared By: Mechanical & Electrical Engineering — Hamid Tehrani, IEng
Reviewed By: EOR — Arcadis Engineering
Document Date: Jul 21, 2026
Revision: Rev 3